# AGDC Interim President's Report Joe Dubler

ALASKA

GASLINE

DEVELOPMENT CORP.

February 20, 2020

### 1st Quarter Work Efforts



- Continuing regulatory de-risking by pursuing major state and federal permits
- Continuing to work with BP/ExxonMobil/Fluor to update AKLNG project costs to 4q 2019
- Continuing organizational structure optimization with BP/ExxonMobil
- Developing a draft tactical business plan
- Begun composing documents for Request for Interest on both ASAP and AKLNG
- Responding to queries from Legislators and their staff

# Cost Reduction Work Program Status



- AGDC committed to analyzing and updating the total capital and operating cost projections of the AKLNG project from the 2015 Joint Venture Agreement level
- AGDC personnel are meeting with high level engineers from BP and ExxonMobil to review the original cost estimates
- In the Fall of 2019, AGDC contracted with Fluor Corporation to evaluate cost reduction opportunities and update the Class 4 Cost Estimate to Q4 \$2019
- Scope of work includes 10 major tasks
- Updated Class 4 Cost Estimate will be provided as input into common economic model developed with input from BP, ExxonMobil, and DOR
- Objective is to provide data for a decision support package if the Project is commercially and technically viable

# **Third Party Participation**



- BP & ExxonMobil
  - Technical assistance with Federal Energy Regulatory Commission review and analysis
  - Assisting with evaluation of potential cost reduction opportunities and projections
- AGDC is continuing to solicit interest from investors and other potential participants
  - To date, AGDC has executed confidentiality agreements with parties that are currently reviewing various aspects of AGDC's work product

#### ALASKA GASLINE DEVELOPMENT CORPORATION

(A Component Unit of the State of Alaska)

**Fiscal Year to Date Statement of Activitives** 

(in thousands of dollars)

as of January 31, 2019 Unaudited

|                               | YTD Costs |
|-------------------------------|-----------|
| LNG Project Expenditures      | 4,277     |
| AGDC General & Admin Function | 3,641     |
| Total                         | 7,918     |

#### **General and Administrative by Department / Function**

|                         | YTD Costs |                            | YTD Costs |
|-------------------------|-----------|----------------------------|-----------|
| Executive               | 961       | Personnel                  | 2,077     |
| Commercial              | 509       | Travel                     | 9         |
| External Affairs        | 175       | Services                   | 656       |
| Legal                   | 105       | RSA Services               | 12        |
| Finance                 | 466       | Services - Mgmt Consulting | 784       |
| Administrative Services | 820       | Commodities                | 74        |
| Data Management         | 604       | Depreciation               | 29        |
|                         |           |                            |           |
| Total                   | 3,641     | Total                      | 3,641     |

#### **LNG Project Expenditures**

| Core Staff | 1,099 |  |
|------------|-------|--|
| Asset Mgmt | 1     |  |
| FERC Labor | 45    |  |
| FERC Engr  | 2,153 |  |
| FERC EIS   | 842   |  |
| FERC Legal | 2     |  |
| FERC RSA   | 64    |  |
| FERC BLM   | 47    |  |
|            | 4,253 |  |

<sup>\*</sup> excludes 24.0 ASAP

# Questions?

Joe Dubler, Interim President February 20, 2020



# Alaska LNG Project Technical and Regulatory Update

Frank Richards, Senior Vice President of Program Management February 20, 2020



## **FERC Schedule & Milestones**



#### **FERC Milestones Achieved:**

| Milestone                                     | Date                    |
|---|-------------------------|
| FERC Public Comment Meetings                  | September 9 - 12, 2019  |
| BLM Public Subsistence Hearings               | September 17 & 19, 2019 |
| AGDC Post-Public Meeting Update Meeting       | September 17, 2019      |
| Draft EIS Comments Due to FERC by 5:00 PM EST | October 3, 2019         |
| PHMSA posted Letter of Determination          | February 4, 2020        |

#### **Future FERC Milestones:**

| Milestone  | Date          |
|--|---------------|
| Publication of Notice of Availability of Final EIS | March 6, 2020 |
| Issuance of Final FERC Order                       | June 4, 2020  |


# **FERC Work Program Status**



- FERC Data Request #12 was received January 30, 2020 (included many previously answered requests) and was completed February 5, 2020 (15 requests)
- FERC staff has issued a total of 1,910 data requests (both environmental and engineering) since July 2017, not including the 214 FERC Staff Recommended Mitigations that required response and completion by October 3, 2019

# **FERC Work Program Status**





# **Major Permit Status – Complete**



| Permit                                | Agency | Status | Note     |
|---------------------------------------|--------|--------|----------|
| Letter of Recommendation              | USCG   | Issued | Complete |
| Natural Gas Export                    | DOE    | Issued | Complete |
| Essential Fish Habitat Consultation   | NOAA   | Issued | Complete |
| Strain-Based Design                   | PHMSA  | Issued | Complete |
| Crack Arrestor Spacing                | PHMSA  | Issued | Complete |
| Mainline Block Valve Spacing          | PHMSA  | Issued | Complete |
| Three Layer Polyethylene Coating      | PHMSA  | Issued | Complete |
| Siting Review Letter of Determination | PHMSA  | Issued | Complete |

# **Major Permit Status – In Process**



| Permit   | Agency | Status     | Note  |
|--|--------|------------|---|
| Prevention of Significant Deterioration - Air Permit - GTP | ADEC   | In Process | Public comment closed; AGDC responded to RFI; increment analysis discussions ongoing; anticipated Q2 2020                             |
| Pipe-in-Pipe   | PHMSA  | In Process | Public notice period complete; anticipated Q2 2020  |
| Right-of-Way - State                                       | ADNR   | In Process | Public notice period complete; 5 comments received; anticipated Q3 2020   |
| Section 106 Review   | FERC   | In Process | Misc. cooperating agencies; Programmatic Agreement anticipated Q1 2020; AGDC outreach meetings underway as agreed with SHPO, BLM, NPS |
| LNG Terminal/EIS   | FERC   | In Process | DEIS complete; FEIS anticipated March 6, 2020   |
| Right-of-Way – Federal                                     | BLM    | In Process | Application submitted; anticipated June 2020  |
| Right-of-Way – Federal                                     | NPS    | In Process | Application submitted; anticipated June 2020  |

# **Major Permit Status – In Process**



| Permit  | Agency     | Status     | Note   |
|---|------------|------------|--|
| MMPA Incidental Take (whales, seals)                          | NMFS       | In Process | Cook Inlet: Published in Federal Register; active ongoing negotiations regarding mitigation. Prudhoe Bay: Peer Review Panel 1Q 2020, anticipated 2Q 2020 |
| MMPA Incidental Take  | USFWS      | In Process | Sea Otter: Published in Federal Register; Polar Bear anticipated Q2 2020   |
| Endangered Species Act Consultation                           | NOAA       | In Process | Package deemed complete; anticipated Q2 2020   |
| <b>Endangered Species Act</b>                                 | USFWS      | In Process | Consultation request received; anticipated Q2 2020   |
| Bridge Permits for original route                             | USCG       | In Process | Public notice complete; anticipated Q3 2020  |
| Section 404 Wetlands  | USACE      | In Process | Public comment period complete Feb 2020; anticipated decision Q2 2020, permit Q3 2020  |
| Section 401 Water Quality                                     | EPA & ADEC | In Process | Application submitted, anticipated Q3 2020   |
| DOD Letters of Non-<br>Objection (Clear AFS & Kenai<br>Radar) | DOD        | In Process | Information submitted, anticipated Q1 2020   |

# **Major Permit Status – In Process**



| Permit  | Agency | Status     | Note  |
|---|--------|------------|---|
| Prevention of Significant  Deterioration – Air Permit –  LNG Facility | ADEC   | In Process | Application and monitoring data submitted; increment analysis underway; public comment period anticipated Q2 2020 |

## **Cost Reduction Work Program Status**



- Fluor progressing with cost estimate reduction work scope & cost estimate update to Q4\$2019
- Held first of three workshop sessions in Houston Jan. 26–29
  - Focus areas: Use of high value engineering centers, optimized contracting strategy, & optimized Project Management Team
  - Subject matter experts from BP and ExxonMobil participated
- Second workshop sessions Feb. 11–13
  - LNG Facility modularization and best country sourcing
  - Estimate update plan & contingency
  - ERL risk review
- Completed Fluor "Task 9" additional opportunities management of change process for PMT final review and signoff
  - Liquefaction technology alternative
  - Gas treatment technology alternative
  - Optimization of CO<sub>2</sub> compression

## **Project Services**



- Provided major permitting status update to Producer FERC subject matter experts
- Update draft of AGDC Strategic Plan
- Developed obligation tracker tool
- Maintaining Producer and Alaska LNG Project Data Rooms
- Completed Firmex annual renewal
- Coordinating Met Tower demobilization plan for Nikiski and Prudhoe Bay sites

## Stakeholder Engagement



- Currently focused on outreach surrounding the draft Alaska LNG Project Cultural Resource Management Plan (CRMP)
- Meetings with stakeholders to discuss the draft CRMP
  - Met with Knik Tribal Council and Chickaloon Traditional Native Council
  - Meetings with Native Village of Tyonek, Kenaitze Indian Tribe, Native Village of Cantwell, and Nuiqsut over next several weeks
- Ongoing meeting with regulators to provide information on stakeholder engagement and CRMP development



AGDC.us f twitter



